

# Milestone Report for Port Everglades Department

Priority Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
H					7/3/2019		
L	Jorge Hernandez	5/23/2005	On-Going	<p><b>New/Renewal Leases</b></p> <p>Port Everglades real estate inventory overview as of October 28, 2019:                      Foreign-Trade Zone — 5,602 SF of warehouse space available. (1.7% Vacant)                      Port Everglades Administration Building — 4,892 SF of office space available (7.9% Vacancy)                      Amman Building — 1,344 SF of office space available (8.3% Vacancy)                      Land — 5 acres, excluding grids, available in Southport (1.4% Vacancy)                      For more information contact Josh Miller, Port Everglades Property Manager at: (954) 468-3518</p> <p><b>New/Renewal Leases</b></p> <p>UNIVERSAL PROTECTION SERVICE, LLC D/B/A ALLIED UNIVERSAL SECURITY SERVICES, LLC (“Allied”) — Proposed lease for one (1) year, to be effective from November 1, 2019, to October 31, 2020, for the Amman Building Suites 202 and 203, consisting of 830 square feet of office space, located at 2550 Eisenhower Boulevard, Fort Lauderdale, FL 33316. Allied is a security company and will use the leased premises for the administrative and cruise operations for Holland and RCCL in Port Everglades. The lease was signed by tenant and approved by the Port Director on October 28, 2019.</p> <p>TUGZ COMPANY, LLC — Lease for one (1) year, to be effective from November 1, 2019, to October 31, 2020, for 6,989.4 square feet of land next to Berth 28, located at 2110 Eller Drive, Fort Lauderdale, FL 33316. Tugz is a tugboat operator operating in Port Everglades since 2010. The lease was signed by tenant and approved by the Port Director on October 25, 2019.</p> <p>SHIPWRIGHT LLC — Lease for one (1) year, to be effective from November 1, 2019, to October 31, 2020, for the Amman Building Suites 8 and 9, consisting of 1,040 square feet of office space, located at 2550 Eisenhower Boulevard, Fort Lauderdale, FL 33316. Shipwrights is an engineering firm providing naval architecture and marine engineering design for cruise vessels, tugboats and other marine related vessels, and has been a tenant in Port Everglades since 2014. The lease was signed by tenant and approved by the Port Director on October 24, 2019.</p>	10/25/2019	10/31/2019	10/28/2019
					10/22/2019	10/31/2019	10/25/2019
					10/10/2019	10/31/2019	10/24/2019

Priority Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
				<p>ACCORDIA SHIPPING LLC — Lease for one (1) year, to be effective from November 1, 2019, to October 31, 2020, for the Amman Building Suite 10, consisting of 525 square feet of office space, located at 2550 Eisenhower Boulevard, Fort Lauderdale, FL 33316. Accordia is a shipping company of cars, trucks, buses, trailers and heavy equipment to the Caribbean and has been a tenant in Port Everglades since 2017. The lease has been signed by the tenant and is pending Port Director review and signature.</p>	10/10/2019	10/31/2019	10/28/2019
				<p>CEMEX CONSTRUCTION MATERIALS FLORIDA LLC — Received notice of intent to exercise Lessee's first five-year option term for approximately 4.61 acres in Midport. An appraisal of the value of the leasehold was conducted, per lease requirement. Port Staff is conducting fact-finding in preparation for Sunshine negotiations scheduled for 11/12/19.</p>	9/18/2018	12/31/2019	
L	Jorge Hernandez	7/18/2005	On-Going	<p><b>New/Renewal Franchises</b></p> <p>A Port Everglades Franchise is required to perform the services of Steamship Agent, Stevedore, Cargo Handler, Tug Boat and Towing, Vessel Bunkering, Vessel Oily Waste Removal, Vessel Sanitary Waste Water Removal, or Marine Terminal Security.</p>			
				<p><b>New/Renewal Franchises</b></p> <p>Stevedore: Rehoboth Terminal LLC - Company submitted an application for a new stevedore services franchise on 8/14/19. Staff's franchise review is in progress.</p>	9/23/2019	12/31/2019	
				<p>Cargo Handler: Rehoboth Terminal LLC - Company submitted an application for a new cargo handler services franchise on 8/14/19. Staff's franchise review is in progress.</p>	8/16/2019	12/31/2019	
				<p>Biennial Franchise Review 2019 – Biennial review questionnaires were mailed on 7/1/19 to companies subject to review for the period July 1, 2017, through June 30, 2019. 23 companies will be reviewed, encompassing a total of 33 franchises. An additional 11 companies will be reviewed as renewals in lieu of questionnaires being sent.</p>	7/1/2019	12/10/2019	

Priority Project / Objective

POC

Start Date

Estimated Completion Date

Activity

Created

Due Date

Comp. Date

Cargo Handler: Florida Stevedoring Inc. – Company is requesting the renewal of its cargo handler services franchise, for a ten-year term commencing 12/19/19 and ending 12/18/29. A franchise application was received on 6/28/19. Staff's franchise review was completed on 9/23/19. At the regular meeting of 11/05/19, the Board approved setting a public hearing date of 12/03/19.

7/1/2019 12/3/2019

Stevedore: Florida Stevedoring Inc. – Company is requesting the renewal of its stevedore services franchise, for a ten-year term commencing 12/19/19 and ending 12/18/29. A franchise application was received on 6/28/19. Staff's franchise review was completed on 9/23/19. At the regular meeting of 11/05/19, the Board approved setting a public hearing date of 12/03/19.

7/1/2019 12/3/2019

Marine Terminal Security: Universal Protection Service LLC – Company is requesting the renewal of its marine terminal security services franchise, for a five-year term commencing 1/1/20 and ending 12/31/24. A franchise application was received on 6/28/19. Staff's franchise review was completed on 9/25/19. At the regular meeting of 11/05/19, the Board approved setting a public hearing date of 12/03/19.

7/1/2019 12/3/2019

Marine Terminal Security: American Guard Services, Inc. – Company is requesting the renewal of its marine terminal security services franchise, for a five-year term commencing 1/1/20 and ending 12/31/24. A franchise application was received on 6/28/19. Staff's franchise review was completed on 10/11/19. At the regular meeting of 11/05/19, the Board approved setting a public hearing date of 12/03/19.

7/1/2019 12/3/2019

Vessel Oily Waste Removal: World Petroleum Corp – Company is requesting the renewal of its oily waste removal services franchise, for a five-year term commencing 12/9/19 and ending 12/8/24. A franchise application was received on 6/26/19. Staff's franchise review was completed on 8/21/19. At the Public Hearing of 11/05/19 the Board approved the renewal of the

7/1/2019 11/5/2019 11/5/2019

Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
					Marine Terminal Security: V.O.K. Protective Services, Inc. – Company is requesting the renewal of its marine terminal security services franchise, for a five-year term commencing 1/1/20 and ending 12/31/24. A franchise application was received on 6/13/19. Staff's franchise review was completed on 9/25/19. At the regular meeting of 11/05/19, the Board approved setting a public hearing date of 12/03/19.	6/17/2019	12/3/2019	
L	<b>Airport/Seaport Co-Owned property</b> Joint Port/Airport Team established to program the development of 18.55 acre parcel in Dania Beach east of South Federal Highway/U.S. 1 and north of Eller Drive and north of Interstate 595.	David Anderton	10/1/2005	12/31/2017	<b>Airport/Seaport Co-Owned property</b> The FEC has submitted a letter requesting to negotiate a lease for the property for a rail-served refrigerated warehouse facility. At the regular BOCC meeting of 6/11/19, the Board authorized negotiations. Fact-finding meetings are underway in advance of scheduled negotiations. Anticipate first negotiation in mid-November 2019.	1/30/2019	9/25/2019	
M	<b>Slip 2 Extension Project</b>	John Foglesong	9/15/2015	12/31/2017	<b>Slip 2 Extension Project</b> Fenders delivered and installation is underway. New fenders fully installed and ready for use for Carnival Magic for first use of Terminal 4 on November 3, 2019.  Carnival requested additional fender work priced at \$ 249k based upon engineering documents from Carnival consultant. Change order to MCM contract issued Additional acceleration needed for completion of work to be performed on a time/materials basis to ensure installation in time for 11/3/19 arrival of Carnival Magic. Additional change order to be executed to address costs pending.	4/24/2019	10/10/2018	3/31/2019
L	<b>Terminal 18 - Modifications</b> Modifications to the \$75 million expansion and renovation completed in 2009 to accommodate Royal Caribbean International's Oasis-class ships .	John Foglesong	7/15/2005	1/24/2018	<b>Terminal 18 - Modifications</b> MEG commissioning completed on 7/01/18. Claim letter for pending items provided to FMT on 9/18/18. Meeting held 10/9/18 with FMT to review outstanding items. FMT bankruptcy declared 2/21/19, path forward established with Swedish bankruptcy receiver. Settlement reached with FMT's Swedish Bankruptcy Receiver, approved by Board on June 4, 2019. Letter sent to FMT on 7/2/19	4/24/2019		

Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
					providing list of open punch list items and warranty items to be addressed. Items completed, full completion pending safety certificates from Florida PE.			
					Hurricane tie down installation completed 10/30/19. Closeout of work underway.	8/16/2017	10/31/2018	
						5/19/2017		
L	<b>Northport DRI</b> Developments of regional impact (DRI) Convention Center planning Master Plan of site. Details at broward.org/expansion.	David Anderton	5/1/2006	3/31/2018	<b>Northport DRI</b> Meetings with city representatives on-going	11/22/2017	12/31/2017	
H	<b>CT 25 Improvements and Expansion Project</b>	John Foglesong	1/1/2017	10/31/2018	<b>CT 25 Improvements and Expansion Project</b> 2nd Amendment to B&A agreement drafted pending internal reviews. Scope to include balance of work items.	10/23/2019		
					Meeting with RCL and Port Staff took place on 4/18/19 to discuss remaining T-25 issues. Documentation was forwarded to RCL. Expecting response shortly. Design work for additional projects underway. Meeting held with RCL on 6/28/19 to discuss MEG status, RCI/Moss agreement amendment, and technology. Fourth Amendment to RCL/Moss agreement executed and received on 8/02/19, allowing Port staff to work directly with Moss on remaining items.	4/24/2019		
					Substantial completion for the building was achieved on 10/19/18. Moss continues to address punch list items. Meeting held with RCL on 1/07/19 to discuss open items and project closeout. Modified Exhibit A-1 drafted and sent to RCL for review to address project cost modifications. Approved by RCL on 4/17/19.	10/24/2018		

Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
					Moss assistance continues to address issues related to commissioning of MEGs. Port owned temporary cylinder options now implemented. Permanent long cylinders delivered and stored (12 long/6 short). FMT declared bankruptcy 2/21/19, settlement reached with bankruptcy receiver, approved by Board on June 4, 2019. FMT Sweden at Port to complete remaining MEG work, with substantial completion pending final certification from Engineer of Record. Punchlist for work generated, waiting on Substantial Completion documentation to be finalized.	5/1/2018	4/19/2019	
H	<b>PEV Signage and Wayfinding</b> informational signage program to assist and guide vehicular traffic throughout the Port Everglades Jurisdictional Area. Image Resource Group (IRG) an environmental graphic design and implementation firm was selected by the BC Cultural Division to create an artistic integrated design dynamic for Port Everglades signage requirements.	John Foglesong	12/1/2016	12/1/2018	<b>PEV Signage and Wayfinding</b>  Bids opened on 5/6/19, IRG at \$ 2.994mil., no bond no responsive; CanAm Signs at \$ 3.491mil not local; Horsepower Electric at \$ 3.525mil not local; and MGM General Contracting at \$ 3.734mil. Award by Board of County Commissioners on 10/22/19 to Horsepower Electric. Final construction agreement being developed, waiting PO to kick off project.	9/9/2019		
							10/24/2018	
	<b>FAA Determinations &amp; Tech Memo Berth 30 and Extended Southport Turning Notch</b> To allow extension of Turning Notch westward, berthing of taller ships and installation of Super Post-Panamax cranes	Natacha Yacinthe	8/1/2017	12/31/2018	<b>FAA Determinations &amp; Tech Memo Berth 30 and Extended Southport Turning Notch</b> MOA/Operating Plan with BCAD pending final decision.  RCN points received Determination of No Hazard. To be submitted for 7460-2(permanent approval). Awaiting BCAD's concurrence on MOA/or Operating Plan.	11/4/2019	9/27/2019	9/27/2019 1/1/2020
H	<b>2018 Master/Vision Plan Update and RFP</b> Third Update to the Port Everglades Master/Vision Plan	Natacha Yacinthe	5/1/2017	1/15/2019	<b>2018 Master/Vision Plan Update and RFP</b> NTP Phase 2 expires 12/20/19. Presentation to BOCC 11/5/19. Presentation to PEA 11/8/19.	11/4/2019		

Priority Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
				10/07/19 brief for County Administrator held. 10/11/19 Environmental and Tenant/Stakeholder meetings held. 11/8 PEA meeting. Phase 2 anticipated to be completed 01/20. Traffic Analysis final report briefing held on 10/17/19; awaiting final report. Briefing for County Commission originally scheduled for 11/05/19 but postponed due to agenda conflicts; anticipated to be rescheduled for 12/03/19 Commission meeting.	9/27/2019		
				NTP Phase 3,4,5, and 6 expires 12/20/2019. 3rd Focus group meeting delayed to 9/09/19 due to Hurricane Dorian. Traffic Analysis underway. Tenant & Environmental Stakeholder meetings anticipated 10/11/19.	9/5/2019		
				Discussion on projects to include cost estimates and held with consultant on 7/2/19. Phase 2 expires 12/20/19. Agreement extension through 20/21 in review.	7/1/2019		
				Workshop for Traffic Analysis (WA #1) held on 5/23/19. Budget/MVP workshop with Board held on 6/6/19.	5/21/2019		
				Traffic Analysis WA #1 approved by Purchasing Director on 3/26/19. NTP issued on 4/01/19. First Amendent to Agreement executed on 1/11/19. Second focus group meeting held on 2/13/19. Charettes with port users held on 4/30/19 & 5/01/19.	1/30/2019		
				2nd Tenant Stakeholder Meeting held on 12/14/18. Phase Kick Off meeting held 12/20/18. Traffic Analysis scope and WA #1 pending Purchasing's approval. First Amendent to Agreement executed on 1/11/19.	1/15/2019		
				Phase 2 has commenced. Three Negotiations meetings on Traffic Analysis associated with Element 3 were held September 27 , October, 10 and October 22nd, 2018. WA pending.	10/24/2018	11/30/2018	
H	<b>BUILD Grant Opportunity - USDOT</b>	Natacha Yacinthe	5/1/2019	7/15/2019	<b>BUILD Grant Opportunity - USDOT</b>		
	Submit BUILD Grant for \$25M for Intermodal Freight Connector Project (Turning Notch & Crane Rails)				Submitted, awating notification announcement by December 2019.	11/4/2019	



Priority Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
				Submitted, awaiting notification announcement by Decemebr 2019.	9/5/2019	12/31/2019	11/4/2019
					7/3/2019		
M	John Foglesong	4/5/2016	11/1/2019	<b>Terminal 2 &amp; 4 Parking Deck Expansion &amp; Roadway Improvement Project</b> Construction of a multi-phased, multi-building parking structure in Northport Adjacent to Terminals 2 & 4. Design start January 2017 and end April 2018. Construction start November 2018 and end November 2019. Total spaces 1818, 5 floors.			
				<b>Terminal 2 &amp; 4 Parking Deck Expansion &amp; Roadway Improvement Project</b> Two external ramps being redesigned to provide access to the garage for the public from westbound SE 20th Street and from the second level of the garage to SE 20th street. The northernmost external ramp is been redesigned to accommodate the Convention Center expansion. NTP for design work issued, drawings in production, 30% completed.	7/31/2019	8/7/2019	
				Construction of the new parking garage, located west of Terminal 4 has reached 30% completion. Cement poured for Level 4. The ground floor GTA area for Terminal 4 substantially completed and in use for cruise season 2019/2020.	7/31/2019	10/15/2019	
				Phase I construction NTP issued Feb. 21, 2019. Substantial completion for the Phase I portion of the project occurred on 10/14/19, ground floor is ready for use for Cruise Terminal 4.	4/24/2019		
				Stiles/Pirtle preconstruction services, NTP issued 11/6/18. Bid Package #1 opened 11/13/18 priced at \$8.95mil. Bid Package #2 opened 1/25/19 and consists of 19 trades, priced at \$ 48.29mil. Bid Package #3 opened 3/5/19 and priced \$ 12.78 mil; Bid Package #4 including landscape, wayfinding signage, and ramps within DRI opened 6/28/19; evaluation underway. RGMP negotiations to be scheduled after reconciliation of Bid Package #4 anticipated now in November.	5/1/2018	10/15/2019	
					5/1/2018	2/8/2019	
	Rob Jenkins	2/1/2019	11/1/2019	<b>2019 Seaport Radar Upgrade</b> In 2016, two commercial radars were installed for maritime domain awareness and security usage.			
				<b>2019 Seaport Radar Upgrade</b> Port Security, SRI and Ares working to integrate the newest version of the software into the common	11/4/2019	11/15/2019	



Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
	Grant funding for equipment upgrades via the Florida Port's Council/FDOT was approved in 2019. The upgrade involves software advances and changes equipment from analog to digital.				operating picture.			
					Port Security IT and the contractor are currently configuring the upgrades into the network.	10/21/2019	11/1/2019	
					The radar hardware for the upgrades has been installed. The contractor and Security IT are currently configuring the upgrades into the network.	9/27/2019	10/15/2019	
					Work orders have been approved and issued. A pre planning conference is scheduled for 9/13/19 with a possible notice to proceed. Installation of equipment is planned for late September.	9/5/2019	9/20/2019	
H	<b>MARAD Federal Grant US Department of Transportation</b> Submittal of \$25 Grant application for the Slip 1(Berths 9 and 10) Expansion Project	Natacha Yacinthe	7/19/2019	1/31/2020	<b>MARAD Federal Grant US Department of Transportation</b> Submitted 9/16/19. Awaiting award notification	11/4/2019		
					Submitted to MARAD on 9/16/19. Received over 35 support letters from Port tenants/stakeholders.	9/27/2019	9/27/2019	
H	<b>Southport Turning Notch/Gantry Crane Landside Improvement Project</b> The project will extend the existing Southport Turning Notch approximately 1500' to the west, this will allow extension of the existing 100' rail along Berth 30. We will also add new gantry crane rail for the next generation container cranes along Berths 31/32 & Berth 30.	John Foglesong	10/6/2010	6/30/2020	<b>Southport Turning Notch/Gantry Crane Landside Improvement Project</b> Next monthly project team review meeting scheduled for 11/14/19.	5/22/2019		
					To date, 32,000 loads of muck and trash (702k CY) have been hauled as of 6/26/19. EFB wall construction underway, all north side dolphins removed. Blasting survey assessments of existing structures complete, most recent blast occurred on 10/14/19, next blast scheduled 11/18/19 approximately 35% completed. Temporary sheet pile wall at west end of existing notch completed, rip rap removal completed. Landside king & sheet piles 100% complete, Environmental Friendly Bulkhead King piles 72% complete sheet piles 20% complete, anchor wall installation 85% completed. Mass excavation is now underway, roughly 35,000CY of 2,000,000CY removed. Tree mitigation work at the Port Admin Bldg, the Park, and Eller Drive underway.	10/10/2018	10/25/2020	

Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
					Dockside crane rail pile installation for Phase I completed, landside crane rail girder concrete work underway, Areas 1A,B,C; 2A,B, and 4B & 5 are all completed, Areas 3A & 3B underway. Crane rail project to be ready for delivery of cranes by 3/20. FPL Ductbank 100% complete, conductor installation by FPL contractor underway. Switchgear building complete, TCO issued 9/18/19. FPL Substation substantially completed.	8/30/2017	3/1/2020	
H	<b>Relocation/New construction of the Foreign-Trade Zone</b>  Work with a P3 developer to relocate and rebuild the on-port Foreign-Trade Zone #25. Current FTZ is 38 years old. The 22-acre current zone location is needed for cargo terminal yards which will be displaced due to the Southport Turning Notch Extension project.	Jorge Hernandez	6/10/2014	9/30/2020	<b>Relocation/New construction of the Foreign-Trade Zone</b>  Port and CenterPoint staff met on 10/29/19, to discuss Port staff's comments to the revised construction plans submitted by CenterPoint on 9/25/19. All Port staff's comments were addressed by CenterPoint. CenterPoint to provide final set of construction plans reflecting the changes agreed upon at the 10/29/19, meeting.  Port staff reviewing additional material, received on 9/25/19, for the revised construction plans for Building 1 and access reconfiguration.  Construction of Building 2 (southernmost warehouse) underway and projected to be completed by June 2020.	11/4/2019		
H	<b>Channel Deepening and Widening Feasibility Study</b>  Deepen and widen the Port's channel from its current 42-foot depth to 48-feet allowing it to safely accommodate the new generation of wider and deep-draft vessels to facilitate new trade and cruise opportunities.	David Anderton	5/6/2005	10/31/2020	<b>Channel Deepening and Widening Feasibility Study</b>  USCG temp facility 100% design plan in final review. USCG temp site survey completed. Particle Tracking Model runs (25 scenarios) complete. IWG meeting(s) on minimization/mitigation/monitoring on-going. No "new starts" designation in FY19. Working with Congressional Delegation for FY 20 "new starts" designation.	8/27/2019	10/17/2019	10/29/2019
H	<b>Procurement Next Generation of Container Cranes, Lift Capacity Increase of Current Cranes</b>  Purchase new container cranes with cutting-edge technologies in order to achieve higher efficiency, enhanced capabilities, greater customer satisfaction, and lower environmental impacts. Upgrade current cranes for greater lift capacity and	Bob Flint	5/18/2012	12/31/2020	<b>Procurement Next Generation of Container Cranes, Lift Capacity Increase of Current Cranes</b>  Notification received from ZPMC that manufacturing has been delayed. Latest schedule indicates the in-service date of the initial three cranes at PortEverglades is now the end of August 2020. This represents a further two month delay from previous schedule; working with ZPMC	7/31/2019	6/30/2020	
						3/19/2018	12/31/2019	
						9/5/2019		

Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
	updated electronics and operating systems.				to reduce delay. Letters sent to ZPMC concerning delay and negotiations, which were subsequently scheduled for 12/02/19.			
					The latest manufacturing/delivery/commissioning schedule provided by ZPMC dated June 27, 2019, is consistent with the prior three, that being in-service date for three cranes Port Everglades at the end of June 2020. Upgrade of the seven Samsung cranes at Southport will commence, one at a time, following the three new cranes being operational.	7/1/2019		
L	<b>Round 18 Security Grants- Port Security Grant Program Funding</b> Security infrastructure improvements.Round 18 Security Grants- Port Security Grant Program Funding	Rob Jenkins	9/1/2018	8/31/2021	<b>Round 18 Security Grants- Port Security Grant Program Funding</b>			
					Work order issued to BEA to begin design of the SP Lighting Project.	10/15/2019	12/9/2019	
					Work order issued to Bermello and Associates to begin the feasibility study to determine the location of the SOC server room.	10/15/2019	12/10/2019	
					All three work authorizations are being reviewed by staff in preparation for submission to Purchasing.	9/5/2019	10/4/2019	
					Final negotiations were conducted for architectural design of the south port lighting project. Architects were given the go-ahead to proceed on developing a cost analysis for adding a second floor to the SOC as opposed to renovation of the second floor over the fire station. Security received an architectural design proposal for the SE 14th Sally Port Upgrade	7/2/2019	8/16/2019	
					Security working with R&B as well as Seaport to finalize negotiations for the lighting design SOW, reviewing a possible change to the SOW for the SOC server room and waiting on a proposal from an architect for the Sally Port Project.	5/22/2019	6/28/2019	
H	<b>Southport Mangrove Creation/Enhancement Project RLI</b>	John Foglesong	10/6/2010	4/1/2024	<b>Southport Mangrove Creation/Enhancement Project RLI</b>			

Priority	Project / Objective	POC	Start Date	Estimated Completion Date	Activity	Created	Due Date	Comp. Date
	The Southport Turning Notch Extension site work included the creation approximately 16.5 acre functioning mangrove wetland habitat (Upland Enhancement) on port property as an offset for the release of approximately 8.68 acres west of the Turning Notch (TN) from the existing 48.27 acre Conservation Easement (CE) in Southport.				Scheduled for 11/20/19 City of Hollywood Board meeting.	11/4/2019		
					Vacation Easement application in review by City of Hollywood. Anticipate Nov 6 Board meeting for consideration.	9/27/2019	9/27/2019	11/4/2019
M	<b>APM/Rail Alignment</b>	Natacha Yacinthe	1/29/2019	1/30/2025	<b>APM/Rail Alignment</b>			
					APM Rail Alignment to remain in the MPO 2045 MTP. Project follow-up meeting pending BOCC directives.	11/4/2019		2/28/2020
					No change to proposed rail alignment per discussions with Rail Division on 9/19/19.	9/27/2019		11/4/2019
					Final alignment pending. Rail Division reviewing options.	9/5/2019		11/4/2019
					Discussion on final alignment and MPO re-define TBD. Waiting on BOCC direction. Anticipate updates based on mtg with 2020 Oversight Committee. APM Alignment being coordinated with revised alignment of Port Access (Bypass) Road and Slip 1 petroleum pipeline infrastructure relocation.	7/1/2019	7/1/2019	11/4/2019